

## Borth Coastal Protection Scheme Phase 2 – Site Supervisors Weekly Report

Week 9 – ending 27<sup>th</sup> July

ECC PM: Atkins Rob Morgan  
Contractor: BAM Nuttall Ray Jones  
CDM Co-ordinator: Royal HaskoningDHV Steve Vernon  
Site Supervisor: Royal HaskoningDHV David Cramp

### Planned Activities

Area	Description	Completion
Site Compound	Compound set-up was completed with the set-up of networks and printers. Geotextile deliveries commenced. These are being stored at the site compound.	100%
Beach Access and Rock Stockpile	Beach access area is complete and rock deliveries have commenced. Type 1 and Type 3 rock deliveries are received daily.	15%
Breakwater 1	Work yet to commence	0%
Breakwater 2	Work yet to commence	0%
Breakwater 3	Work yet to commence	0%
Groyne 1	Work yet to commence	0%
Groyne 2	Work yet to commence	0%
Groyne 3	Work yet to commence	0%
Beach Nourishment (Phase 2)	Work yet to commence	0%
Beach Nourishment (Phase 1)	Work has been completed on re-profiling Phase 1 to +4.5m OD based on PMI 4. This released approximately 860m <sup>3</sup> of shingle for re-use in Phase 2 nourishment.	100%

### Weather and Tidal Conditions

- Very sunny calm weather throughout the week.

### Plant on Site

- 1Nr. P65 Dozer – Not Used
- 1Nr. 45t tracked excavator with grab
- 1Nr. 45t tracked excavator with bucket
- 1Nr. 35t dumper truck – Not Used

### People on Site

- 4Nr. BAM Staff (Site)
- 5Nr. BAM Staff (Office)
- 2Nr. Plant Operatives

- 4Nr. Labour

### Material Approval and Delivery

- Material deliveries continued from Bolton Hill and Garnwen Quarries in Pembrokeshire.
- Material also began to be delivered from Tonfanau Quarry, Tywyn.

Type	Type 1 (3-6t)	Type 3 (300-1000kg)	75/40	Type A (Shingle)	Type B (Shingle Backfill)	Type C (40mm)
<b>Total to week</b>	<b>3704.87</b>	<b>2390.48</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
Previously	7175.96	4788.15	884.01	0	0	0
<b>Total to date (25.07.14)</b>	<b>10880.83</b>	<b>7178.63</b>	<b>884.01</b>	<b>0</b>	<b>0</b>	<b>0</b>
<b>QS Total</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>	<b>-</b>

### Planned Activities Next Week

- Rock deliveries will continue.
- Work will cease on Friday 1<sup>st</sup> August due to the Borth Carnival. BAM Nuttall staff will assist in marshalling the event.